



National Fenestration
Rating Council

Meeting Minute Recording Sheet

Name of Meeting:	Tubular Daylighting Devices Task Group	
Chairman:	Dave DeBlock	
Recording Secretary:	Roger LeBrun	
Call to Order: Date -	July 24, 2006	Time - 7:30 am
Roll Call:		
Approval of Previous Meeting Minutes:		
Business of Meeting: (MINUTES recorded on the following attached pages)		
	Mike Thoman of ATI discussed results of ATI's single-sample testing of four TOD specimens. He expressed confidence that replicant testing will not yield significant differences. Maximum capacity of apparatus is 30" dia. unit.	
	TOD task Group needs to assemble a "sub-task" group to refine the testing methodology for U-factor.	
	Members: Dave DeBlock, Roger LeBrun, Paul Jaster, Mike Thoman, Ross McCluney	
	Paul Jaster presented a Visible Transmission Testing Powerpoint on TOD's. Suggested further tests should be done on sizes and lengths similar to those used on SHGC tests. The presented tests were done at LBL and 3M - comparison of two tests was reviewed. Interest was expressed in the apparatus and methodology details, which LBL personnel explained. Use of incident angle is key to better results	



Page 2 -

Unfinished Business

- a) ~~RFRC~~ Test method and equipment discussed, along with inspection criteria and timing to complete, for NFRC certification.
- b) RFP for U-factor simulation method discussion.
- c) Need to collect data on installation methods to arrive at a proposal for Dynamic Labelling (dependent on differences in insulation location)

New Business - none